



PROJECT NAME	NOTES	USACE District
Upper Shavers Fork	DNR - Submitted Site Evaluation, Reviewed by WVDEP, on hold and requires AGO	
Meadow River Wetlands	DNR - Submitted Site Evaluation, Reviewed by WVDEP, on hold and requires AGO	
Pruntytown State Farm	Green Rivers - Reviewed by WVDEP and pending coordination with State Farm	
Huttonsville State Farm	Decota - Reviewed by WVDEP and pending coordination with State Farm	
Tug Fork WMA	CVI - Preparing CMP (Pending DNR Site Acquisition)	Huntington
The Jug	DNR - Pending LOI and hydrologic study conducted by WVDEP	Huntington
Evitts Run	DS currently reviewing contract	Pittsburgh
UNT 1 of Teter Creek	GAI - Conceptual Mitigation Plan submitted to the IRT on 12/21/2016. The USACE provided IRT comments on 3/15/2017. WV ILF provided response to IRT comments on 7/31/2017. Entered into a Phase 1&2 Agreement with GAI.	Pittsburgh
Davis Creek (KSF)	Decota - Conceptual Mitigation Plan was presented on 9/21/2016 to the IRT. Comments received from the IRT on 1/12/2017 and a response letter was submitted to the USACE on 1/17/2017. Notice to Proceed was received on 10/17/2017. Entered into a Phase 1 & 2 Agreement with Decota.	Huntington
North Fork of Blackwater	Green Rivers - Phase 1 & 2 Notice to Proceed. Forest Service considering land swap with City of Thomas. Project cancelation letter was provided on 7/11/2017.	Pittsburgh
Old Field Fork of the Elk	Green Rivers - Received Notice to Proceed and entered into a Phase1. Phase 1 was completed by DSS. Entered into a Phase 2 Agreement with Green Rivers.	Huntington
Lakin State Farm	Decota- Received Notice to Proceed and entered into a Phase1&2 Agreement.	Huntington
Frozen Camp WMA	CVI - Received Notice to Proceed and entered into a Phase 1 & 2 Agreement. Received amended Notice to Proceed on 3/1/2017. PN on 7/20/2018. Awaiting comments	Huntington
Huff Creek	CEC - Received Notice to Proceed on 5/4/2017. Entered into a Phase 1&2 Agreement with CEC. PN on 7/25/2018. Awaiting comments	Huntington
Dunloup Creek	Green Rivers - Received Notice to Proceed and entered into a Phase1&2 Agreement. Draft MSP submitted to USACE/IRT for review and comment 10/26/2017. Public Noticed (PN) on 12/1/2017 by the USACE. Addressing PN comments for final submission to the USACE.	Huntington
Greenbottom WMA	Decota - Received Notice to Proceed on 10/17/2017 from USACE and entered into a Phase 1 & 2 Agreement. Presented Draft MSP to IRT on 8/22/2017. Public Noticed on 9/15/2017, Second Draft Submitted on 6/12/18	Huntington
Little Clear Creek	RES - Initial Assessments and Conceptual Mitigation Plan. IRT presentation on 12/8/2015. Notice to Proceed from USACE received on 10/17/2016. Entered into an Agreement with RES. Draft MSP submitted to USACE/IRT for review and comment 10/26/2017. Public Noticed on 1/16/2018	Huntington
Mill Creek WMA	Decota- Received Notice to Proceed and entered into a Phase1&2 Agreement. Public Notice on 4/20/18	Huntington
McClintic WMA	Decota- Received Notice to Proceed and entered into a Phase1&2 Agreement. Presented Draft MSP to IRT on 8/22/2017. Public Noticed on 10/5/2017, FMP Submitted on 4/23/18	Huntington
Gandy Creek	CVI - Received Notice to Proceed and entered into a Phase1&2 Agreement. Phase 1 is complete and all permits have been submitted under Phase 2. USACE Public Notice posted 4/19/2017. IRT comments received on June 19, 2017. Response letter provided to the USACE on July 13, 2017. Grading and construction as well as plantings are complete. As-Built will be submitted first quarter of 2018.	Pittsburgh
UT of Whitethorn Creek	TU - Phase 3 Notice to Proceed received and Phase 3 Agreement finalized. Grading and construction as well as plantings are complete. As-Built will be submitted first quarter of 2018.	Pittsburgh
Hillcrest WMA	CVI - Phase 3 & 4 Notice to Proceed and NWP 27 received from USACE. ASR Selected as Contractor by CVI. Construction complete and site visit was made by USACE and EPA on 12/13/2016. As-builts were submitted on 4/11/2017. Awaiting IRT site visit and credit release. Received 40% credit release on 11/21/2017.	Pittsburgh
Nathaniel Mountain WMA	CVI - Phase 4 Monitoring. Construction completed and As-Built submitted to the USACE. A 40% Credit Release was approved on 9/16/2015. Additional 10% credit release approved on 3/22/2017.	Pittsburgh
Morgan Wetland	CVI - Phase 4 Monitoring. Construction completed and As-Built submitted to USACE. Updated FMP and As-Built Report per USACE request. Credit Release for construction (40%) on 2/1/2016 and 1st year monitoring (10%) on 3/22/2017.	Pittsburgh
LaMothe Hollow	CVI / WVDNR - Phase 4 Monitoring; construction completed - IRT Site Visit 9/10/2013; DEP Site Visit 8/27/2014, Construction & 1st Year Monitoring (45%) Credit Release 6/24/2015, 2nd Year Monitoring (10%) Credit Release 1/27/2016, 3rd Year (15%) Credit Release 1/1/2017. Requested approval (Notice to Proceed) for the amended budget provided to the USACE and IRT to address maintenance concerns on 5/25/2017. Received Notice to Proceed budget approval for maintenance work on 11/20/2017.	Pittsburgh
Hayes Run Bank	Credit Purchase 6/10/2013 Closed	Huntington
Buffalo Creek Bank	Credit Purchase 11/6/2013 Closed	Huntington
Cheat Canyon	Purchased by TNC - Endowment Transferred to TNC; Natural Resource Mgt. Plan submitted by USACE for review on subsequent credit release on 4/11/2017.	Pittsburgh
Rehe Wetlands WMA	Approved for purchase 9/30/2013 - purchase completed - 6/23/2015 Closed	Pittsburgh