

CONSTRUCTION SEQUENCE

1. LOCATE ALL EXISTING UTILITIES. THE CONTRACTOR SHALL NOTIFY MISS UTILITY OF WEST VIRGINIA AT 1-800-245-4848 A MINIMUM OF (2) DAYS PRIOR TO ANY EXCAVATION OR CONSTRUCTION.
2. INSTALL ALL PERIMETER AND EROSION AND SEDIMENT CONTROLS. (SILT FENCE, SUPER SILT FENCE, DIVERSIONS, BASINS, TRAPS, INLET PROTECTION, STABILIZED CONSTRUCTION ENTRANCE, ETC.)
3. REMOVE AND DISPOSE OF ALL MATERIAL NOT SUITABLE FOR FILL: BRUSH, LOGS, DEBRIS, ETC.
4. STRIP AND STOCK TOPSOIL FOR REUSE IN FINISH GRADING.
5. EXCAVATE AND ROUGH GRADE ROADS AND PAD.
6. INSTALL STORM DRAINS AND ROCK OUTLET PROTECTION.
7. COMPLETE FINE GRADING. ALL DISTURBED AREAS SHALL BE DRESSED TO A NEAT AND FINISHED APPEARANCE AND STABILIZED WITH SEED AND MULCH OR STONE.
8. AFTER COMPLETE STABILIZATION OF THE DRAINAGE AREA, REMOVE EROSION AND SEDIMENT CONTROL FACILITIES AND DRESS AND STABILIZE AS REQUIRED.
9. CONVERT DETENTION BASIN TO PERMANENT STORM WATER BASIN.
10. FINAL PROJECT CLEAN UP AND DEMOBILIZATION.