

**WV Dept. of Environmental Protection  
Nonpoint Source Program's Final Inspection Form**

Project name Kanes Creek South Site 1 AMD Upgrade NPS# 1502 Fiscal year 2014  
 Watershed name Kanes Creek (of Deckers Creek) HUC12 050200030201  
 Sub-grantee Friends of Deckers Creek Contractor(s) Solid Rock Excavating  
 Funding source(s) §319, WCAP  
 Location 39.5095 -79.7593 Other location info 2.4 mi. E of Rt. 7 Rt. 92 int.  
 Latitude Longitude Turn right into pull-off, then through gate on rt.

**Inspection Results**

1. Was the project completed on-time?
2. Were all structures installed according the work plan? (If "no" explain)

Yes	No
X	
X	

Major structures are all in place. Two minor items are missing: the diffuser stone for the aerator and the cover for the hub of the mixer propeller. FODC and Solid Rock will work together to add diffuser and hub cover to the project. FODC and engineer may add circuitry to project that enables the mixer to turn on and off again more than three times per day. Engineer's ideal schedule calls for very short intervals, e.g., 1-5 minutes on followed by 2-10 minutes off.

3. Are erosion and sediment control practices in place and functioning?
  - Vegetation growing
  - Silt fences
  - Settling ponds
  - Other (describe below)

X	
X	
X	
X	

4. Was pre-project monitoring conducted?
5. Has post-project monitoring been conducted? If "no" when is it planned?
6. Have all invoices been submitted?
7. Have all progress (semi-annual) reports been submitted?


X	
X	
X	
X	

Additional comments (problems, deficiencies, recommended actions, etc.)

Basin Coordinator/Project Manager

Martin Christ / Sarah Cayton

PRINT



SIGNATURE

Date 1/2/2018 / 1/2/2019

Complete the form, scan and submit it by email to: [timothy.d.craddock@wv.gov](mailto:timothy.d.craddock@wv.gov); or mail a copy to the address below. Also, include **before and after photos** that clearly show the site conditions prior to construction, and the completed project. Feel free to include additional relevant information as a separate attachment.

WVDEP's Watershed Improvement Branch  
 Nonpoint Source Program  
 601 57<sup>th</sup> Street, SE  
 Charleston, WV 25304

Attn: Timothy Craddock

AFTER CONSTRUCTION

