## <u>CONTRACT 6 PROJECTS</u> <u>AML NORTH</u>

### CIVIL TECH ENGINEERING INC. December 8, 2023

## **CONTRACT 6 PROJECTS**

CLARKSBURG (POST) LANDSLIDE (Harrison County)

FAIRMONT GATEWAY CONNECTOR (Marion County)

HORNERS RUN PORTALS (Harrison County)

LICK RUN 5 (Preston County)

## **PROJECT SCOPE**

<u>CLARKSBURG (POST) LANDSLIDE (Harrison County)</u>
 Two landslides
 Drainage issues

2. <u>FAIRMONT GATEWAY CONNECTOR (Marion County)</u>
<sup>a</sup>Highly accessible open portals along the Fairmont Gateway Connector Highway Cut.

3. <u>HORNERS RUN PORTALS (Harrison County)</u>
Two collapsed and draining portals.
Dangerous Deep Mine Impoundment.
Slope stability issues in mine spoil.

4. <u>LICK RUN 5 (Preston County)</u>
Four collapsed and draining portals.
Dangerous Highwall
Mine Refuse Pile.

## LICK RUN 5 STATUS

- BAT ROOST STUDY AND PORTAL ASSESSMENT COMPLETE
- PRELIMINARY DESIGN 90% COMPLETE
- GEOTECHNICAL REPORT 50% COMPLETE. PLAN TO PERFORM TEST PIT INVESTIGATION FOR SOIL BORROW PRIOR TO JANUARY 1.
- SUBMIT PRELIMINARY DESIGN DOCUMENTS BY JANUARY 15, 2024

- FOUR MINE SEALS
- DRAINAGE CHANNELS
- MINE DEWATERING AND TREATMENT
- REFUSE PILE RECLAMATION
- 300 LF OF HIGHWALL RECLAMATION
- BORROW EXCAVATION FOR SOIL COVER
- SOIL COVER
- REVEGETATION

# HORNERS RUN PORTALS STATUS

- SUBSURFACE INVESTIGATION COMPLETE
- EROE OBTAINED ADDITIONAL WORK REQUIRED
- PRELIMINARY DESIGN 50% COMPLETE
- GEOTECHNICAL STUDY COMPLETE
- SITE MEETING NEEDED WITH AML
- COMPLETE PRELIMINARY DESIGN BY MARCH 1

- TWO MINE SEALS & MINOR SITE GRADING
- DRAINAGE CHANNELS AND SUBSURFACE DRAINAGE
- MINE RESERVOIR DEWATERING AND TREATMENT
- DOH DRAIN PIPE REPLACEMENT
- REVEGETATION

## FAIRMONT GATEWAY CONNECTOR STATUS

- OPEN PORTALS WITH BATS ARE PRESENT ONSITE.
- FENCING WILL BE USED TO RESTRICT ACCESS TO THE OPEN PORTALS WHICH ARE CONSIDERED BAT HABITAT
- OPEN PORTALS NOT CONSIDERED SUITABLE FOR BAT HABITAT WILL BE PERMANENTLY CLOSED.
- CONCEPTUAL DESIGN COMPLETE AND APPROVED BY WVDOH AND USFWS
- GEOTECHNICAL REPORT 50% COMPLETE
- PRELIMINARY DESIGN 30% COMPLETE

- THREE PERMANENT PORTAL CLOSURES
- TRAFFIC CONTROL
- INSTALL 940 LF OF 7 FT. TALL CHAIN LINK FENCE TO RESTRICT ACCESS TO OPEN PORTALS WITH BATS
- REVEGETATION

## CLARKSBURG (POST) LANDSLIDE STATUS

- PROPERTY ISSUES NEED EROE FOR ONE PROPERTY OWNER
- CONCEPTUAL DESIGN 30% COMPLETE
- SUBSURFACE INVESTIGATON PLAN READY

- STABILIZATION OF TWO LANDSLIDES RETAINING WALLS GRADE AND DRAIN
- SURFACE AND SUBSURFACE DRAINS.
- TRAFFIC CONTROL
- REVEGETATION